

Welcome to another Friday update on the Streetscape Project on N Washington.

This past week was a busy one compared to previous weeks as we saw curbing get poured along the east side, work on the two inlet boxes, and forms placed for the sidewalk at the northeast end.

A look ahead next week will include the following, all weather permitting:

- Sidewalks will begin to be poured during the week and all affected business will be notified of the day so they can plan accordingly
- Additional concrete will be poured for the lids for the two inlet boxes.
- Layout work for the replacement of the old stormwater pipe on the west side and there is a slight chance the new pipe will arrive before the end of the week.

As always any unforeseen issues that come and/or changes in weather can have an effect on this schedule but it looks like we had a positive outcome this past week and look forward to more weeks like it. As always if there are any questions please feel free to call or email me and I will get you answers as soon as I can. Thank you.

Eric G. Powell, PE

Director of Public Works & Utilities

City Engineer

903-935-4489

City of Marshall

PO Box 698

Marshall, TX 75671