

What happened Monday and Tuesday? Was it weather-related?

All Aboard on 92-3 The Depot!

No Bad Days!

92-3 The Depot Means Business

Chip "The Fat Man" Arledge
Director of Commotion & Product Development/Morning Show Host
92.3 The Depot KDPM
Marshall & Longview, Tx.
205-602-9495
ChipArledge@ATT.net

On Friday, April 5, 2024 at 11:10:42 AM CDT, Eric Powell <powell.eric@marshalltexas.net> wrote:

Good day everyone and welcome to another Friday update on the Streetscape Project on N Washington.

While there was more positive work happening this week we did hit a snag mid-week due to the fittings for the stormwater piping not being delivered when expected. The crews did return on Thursday to continue backfilling the stormwater pipe on the west side and opening up some pathways to the storefronts. The same crew also began tying in the roof drains and should have the complete early next week.

As far as the look ahead for next week this is what might occur:

- Crew will complete all tie ins of roof drains and setting the junction box in the northwest corner and complete backfilling
- Electrical conduit will be continued on the east side
- Sidewalk crew will begin pouring sidewalk sections starting at the northeast corner at Burleson and move south

As always I thank you for your continued patience with this project and I will do everything I can to address all concerns. As far as next week's update I may not provide one as I will be at a water/wastewater conference in Ft. Worth. Please don't hesitate to send me an email with any concerns or questions you have.

Eric G. Powell, PE

Director of Public Works & Utilities
City Engineer
903-935-4489
City of Marshall
PO Box 698
Marshall, TX 75671