

This is your Friday update for the 300\400 Block of N Washington Streetscape Project.

As all of you are aware this week did not start out well with the significant rainfall and storms we experienced on Monday night into Tuesday and on into Wednesday. However we did see significant activity yesterday and today which was a small positive.



Looking forward to next week:

- Stormwater crew will be completing the installation of the fixtures connecting the roof drains and inlet boxes
- Backfilling and compaction of all trenches on both east and west side will be completed.
- Electrician will continue work on the electrical conduit and panels.
- Weather permitting concrete crews will be on site Tuesday to begin pouring concrete at the northwest corner (old Paramount building) and working their way south.

As always the schedule can be impacted by weather and other unforeseen issues. We are hoping the worst is behind us and the project can get back on track. As always I can be reached by email, phone or if you see me at the project site feel free to come and speak with me. Thank you.

Eric G. Powell, PE

Director of Public Works & Utilities

City Engineer

903-935-4489

City of Marshall

PO Box 698

Marshall, TX 75671

