

Welcome to another Friday update on a Monday.

Another good week last week where we saw brick pavers getting installed on the west side of the 300 block. Asphalt was installed in the area adjacent of the new curb and gutter.

The look ahead:

- Installers will continue on the west side of the 300 block with brick pavers
- Asphalt work will finish on the west side and begin prepping for the east side including the trench across Burleson
- Sawcutting along the west side of the 400 block along the curb and gutter may start later this week resulting in the lane being closed.

Once the work moves to the 400 block for sidewalk demolition (possibly next week 5\28) a detour map and route will be posted both to this email group as well as on the City's social media platforms.

As always contact me with any concerns or questions.

Eric G. Powell, PE

Director of Public Works & Utilities

City Engineer

903-935-4489

City of Marshall

PO Box 698

Marshall, TX 75671

This message (including any attachments) is intended only for the use of the individual or entity to which it is addressed and may contain information that is non-public, proprietary, privileged, confidential, and exempt from disclosure under applicable law or may constitute as attorney work product. If you are not the intended recipient, you are hereby notified that any use, dissemination, distribution, or copying of this communication is strictly prohibited. If you have received this communication in error, notify us immediately by telephone and (i) destroy this message if a facsimile or (ii) delete this message immediately if this is an electronic communication. Thank you.