

# Project update

Eric Powell

Thu 1/25/2024 3:30 PM

Sent Items

To: Anna Lane <alane@marshalltexas.net>; Audrey B (audreybsboutique@gmail.com) <audreybsboutique@gmail.com>; Chip <chiparledge@att.net>; Debbie Parker <dlparker1122@gmail.com>; dscottcarlile1372@gmail.com <dscottcarlile1372@gmail.com>; Edward Allen <edsportscenterdesigns@gmail.com>; Gwen Volk <gwenvolk@gwenvolk.com>; Jackie <netxcowgirl@yahoo.com>; Jeanette Krohn <jnetwk@gmail.com>; Maria - 1st Choice Personnel <maria@1stchoicepersonnel.net>; paige@gfapartners.com <paige@gfapartners.com>; Raigan Golladay <royalcypress@outlook.com>; Raven Lenz (BlackBirdLLC@gmail.com) <BlackBirdLLC@gmail.com>; Reta Williams <retawilliams21@gmail.com>;

Good afternoon everyone, this is the next project update email for the 300\400 Streetscape project.

As you can imagine the cold weather last week and then the rain early this week has slowed the work a bit but the contractor is looking to ramp up efforts starting tomorrow.

Here is the latest schedule:

- Friday January 26<sup>th</sup> – traffic signal poles and pedestrian pedestal to be removed at Rusk and N Washington, the intersection will be closed to traffic starting at 6:00am; street lights and globes along the west side of the 300 block of N Washington will begin to come down and stored at the Public Works yard.
- Next week – Monday January 29<sup>th</sup> the contractor will begin demolition of the sidewalks, pavers etc. on the west side of the 300 block of N Washington.

As a reminder if you have a business or building on the west side of the 300 block of N Washington please try to have any employees and/or residents park on a different side of the block to allow clear access for the contractor to perform their work. Thank you and as always if you have any questions about the project don't hesitate to ask.

**Eric G. Powell, PE**

Director of Public Works & Utilities

City Engineer

903-935-4489

City of Marshall

PO Box 698

Marshall, TX 75671