RE: Friday Update

Terrell Smith

Fri 8/30/2024 4:13 PM

Have we decided on a day for a ribbon cutting?

From: Eric Powell < Powell. Eric@marshalltexas.net>

Sent: Friday, August 30, 2024 3:04 PM

To: Alex Agnor <Agnor.Alex@marshalltexas.net>; Anna Lane <alane@marshalltexas.net>; Audrey B (audreybsboutique@gmail.com) <a draw large la

Cc: Terrell Smith <Smith.Terrell@marshalltexas.net>

Subject: Friday Update

Welcome to another Friday Update!

This is your Friday update for the 300\400 block of N Washington Streetscape and as we can all see the project is getting very close to completion. Work completed this week was the crosswalks and handicap parking spaces were painted, additional brick pavers were installed, and the electrician continued to pull wires and get the foundations ready for the decorative street lights.

Activities coming up next week:

- Planting of the trees on the 400 block
- Placing the remaining benches, trash receptacles and planters
- Start of sweeping\cleaning of the overall project area

There will be no activity on Monday as it is a City holiday.

There may be one more full day of street closure occurring within the next two weeks to allow the contractor to thoroughly sweep the roadway on both blocks and I will send out an email as soon as I know what date so that you all can plan accordingly.

The design engineer and I will be starting our punchlist walkthrough sometime next week to begin the close-out phase of the project.

As always if you have any questions or concerns please contact me by email or phone.

Enjoy your weekend.

Eric G. Powell, PE

Director of Public Works & Utilities City Engineer 903-935-4489 City of Marshall PO Box 698 Marshall, TX 75671